

Construction Phasing/Sequencing

CPS-1

Revised: April 9, 2015

| Project Phase | Brimbal Ave Site Work & Traffic Management Plan |
|---------------------|--|
| <p>April</p> | <p>Work</p> <ul style="list-style-type: none"> ▪ Start of Construction ▪ Install Construction signage ▪ Provide Survey Control ▪ Tree Clearing/ erosion controls ▪ Earth excavation near Otis Road and Herrick St <p>Traffic</p> <ul style="list-style-type: none"> ▪ Minor Work within roadway layout to facilitate surveying ▪ Remove islands on Connector Road and establish 2 way traffic on south side. ▪ Traffic Details near Otis Road for construction staging and ledge removal ▪ Variable message signs deployed in advance of construction on Brimbal, Sohier, and Rt. 128 <p>Note:</p> |
| <p>May</p> | <p>Work</p> <ul style="list-style-type: none"> ▪ Drill and blast ledge in vicinity of Otis Road ▪ Drill and blast ledge in vicinity of Herrick St ▪ Earthwork ongoing west side of Brimbal Ave and north side of Connector <p>Traffic</p> <ul style="list-style-type: none"> ▪ Shift lanes to east on Brimbal Ave. once ledge removed from east side. ▪ High visibility traffic control barrels, temporary striping, construction signage and variable message signage deployed. <p>Note:</p> |
| <p>June</p> | <p>Work</p> <ul style="list-style-type: none"> ▪ Earthwork ongoing west side of Brimbal and north side of Connector ▪ Drain and utility work commencing same locations as earthwork <p>Traffic</p> <ul style="list-style-type: none"> ▪ Traffic patterns same as established in May. <p>Note:</p> |
| <p>July</p> | <p>Work</p> <ul style="list-style-type: none"> ▪ Earthwork and Utilities being completed by end of month in established work zones ▪ Paving in work zones scheduled for end of month <p>Traffic</p> <ul style="list-style-type: none"> ▪ Traffic remains in same pattern until end of month <p>Note: Curb and sidewalk placement will occur right after paving. Will dictate schedule for traffic shift.</p> |

CPS-1

Construction Phasing/Sequencing

Revised: April 9, 2015

| Project Phase | Brimbal Ave Site Work & Traffic Management Plan |
|----------------------|---|
| August | <p><u>Work</u></p> <ul style="list-style-type: none"> ▪ Reclaim pavement east side of Brimbal and south side of Connector. ▪ Begin earthwork and utility work <p><u>Traffic</u></p> <ul style="list-style-type: none"> ▪ Reconfigure traffic pattern to widened portions of roadways along Brimbal Avenue and the Connector Road <p>Note:</p> |
| September | <p><u>Work</u></p> <ul style="list-style-type: none"> ▪ Earthwork and utilities east side of Brimbal, south side of Connector and on Sohier. <p><u>Traffic</u></p> <ul style="list-style-type: none"> ▪ Traffic remains on widened sections of Brimbal and Connector <p>Note:</p> |
| October | <p><u>Work</u></p> <ul style="list-style-type: none"> ▪ Install Pavement Binder <p><u>Traffic</u></p> <ul style="list-style-type: none"> ▪ Roadway sections detoured for paving ▪ Reconfigure traffic pattern in line with final geometry configuration. <p>Note:</p> |
| November | <p><u>Work</u></p> <ul style="list-style-type: none"> ▪ Completing roadside development, curb, sidewalks, loam/seed and plantings at multiple locations <p><u>Traffic</u></p> <ul style="list-style-type: none"> ▪ Maintained in final geometry. <p>Note:</p> |
| December | <p><u>Work</u></p> <ul style="list-style-type: none"> ▪ Winter Close out <p><u>Traffic</u></p> <ul style="list-style-type: none"> ▪ <p>Note:</p> |

CPS-1

Construction Phasing/Sequencing

Revised: April 9, 2015

| Project Phase | Brimbal Ave Site Work & Traffic Management Plan |
|--------------------|---|
| <p>Winter 2015</p> | <p><u>Work</u></p> <ul style="list-style-type: none"> ▪ Winter Close out <p><u>Traffic</u></p> <ul style="list-style-type: none"> ▪ <p>Note:</p> |
| <p>Spring 2016</p> | <p><u>Work</u></p> <ul style="list-style-type: none"> ▪ Winter Close out ▪ Install finished pavement ▪ Finalize signage and pavement markings ▪ Plant trees ▪ Site cleanup & closeout <p><u>Traffic</u></p> <ul style="list-style-type: none"> ▪ Roadway sections detoured for paving |