

BRIMBAL AVE BEVERLY -- SUBCONTRACTOR SCHEDULE TO COMPLETION

Friday June 10 -- **DAPONTE** Curbing back of asphalt sidewalk 50 ft at Shell station and 160 ft cycles 128. start T-100 Brimbal roundabout.

ROADSAFE backfill OH sign R&R fndt.

Monday June 13 and Tuesday June 14 --- **BROX** paving driveways (2" binder approx 145 ton) and walks (1.5" binder and 1" top approx 121 ton) east side of Brimbal.

TANGO raise and adjust castings project wide. **DAPONTE** Curb crew complete Brimbal roundabout with T-100.

Weds June 15 -- **DAPONTE** curb crew install edging and T-100 at Sohier roundabout. **DAPONTE** - form for stamped concrete in Brimbal roundabout. (dowels and mesh)

TANGO complete casting installs

Thursday June 16 -- **DAPONTE** -- curb crew complete T-100 at Sohier roundabout. **DAPONTE** form crew forming last of concrete walks, (170 ft one sided and 20 ft two sided) and start and start on remaining wheel chair ramps, (10 each approx 15 x 10).

Friday June 17 -- **BROX** -- cold plane from Herrick to Otis, Brimbal transition at 128 bridge deck. **DAPONTE** - form for stamped concrete in Sohier roundabout.

DAPONTE -- Curb crew start on remaining sloped edging. (approx 1000 ft)

Monday June 20 -- **BROX** - cold plane Sohier and ramps to 128

DAPONTE -- concrete crew pour 1/2 of Brimbal roundabout and 1/2 of Sohier roundabout. **DAPONTE**--Form curb side truck aprons.

DAPONTE --curb crew complete north splitter island, Herrick and Northgate wheel chair curb.

MASSBAY ELECT -- install loops at Herrick

Tuesday June 21 -- **DAPONTE** -- concrete crew pour remaining 1/2's of both roundabouts. **DAPONTE** -- form crew / start wall cap.

HYDROGRASS TECH install plantings. **MASSBAY ELECT** -- complete loops at Herrick. Activate signals on flash.

Weds June 22 -- **DAPONTE** -- curb crew complete remaining splitter islands and sloped edging on ramps. **DAPONTE** -- form wall cap

ROADSAFE -- complete signage installations

Thursday June 23 -- **DAPONTE** -- concrete crew pour remaining walks and wheel chair ramps. Pour stamped curbside truck aprons. Pour wall cap if form work complete.

Friday June 24 -- **HYDROGRASS** -- hydroseed balnce of project. **BAYSTATE SWEEPING** -- sweep during day shift. **BROX**-- shift 1 of finish paving nighttime

Sunday June 26 -- **BROX** -- shift 2 of finish paving nighttime **ROADSAFE** -- relocate OH sign on 128

Monday June 27 -- **BROX** -- shift 3 of finish paving nighttime **DELUCCA** -- CLF at cemetary **ROADSAFE** -- layout of permanent pavement markings

Tuesday June 28 -- **BROX** -- finish pave driveway approaches, (approx 110 ton) daytime **ROADSAFE**-- install permanent pavement markings

DELUCCA -- CLF on wall

Weds June 29 -- **ROADSAFE**-- install permanent pavement markings

Thursday June 30 -- **ROADSAFE** -- complete permanent pavement markings.