

---

**THE CITY of BEVERLY**  
**Engineering Department Weekly Bulletin**

---



# Ward-by-Ward



---

Issue No. 58 | May 20th, 2023

---

Welcome to your weekly Engineering Ward-by-Ward update

## City Wide Projects

This week, McCourt Construction continued the excavation for manhole #9 on Lothrop Street. It is expected that they will be installing the manhole with a crane on Wednesday May 24th. See photo. The crews are continuing to progress with excavation for the duct bank trenching and installation on Wellman and Webber Streets.

This week DPW crews installed the new parking signs down at the waterfront. The new waterfront parking purple zone is now live and being enforced. [Click here](#) for more information on the parking changes and reference the updated Downtown Beverly Parking District [Map](#). DPW crews also installed new sign posts and signs for the upcoming changes on the transient float. See photo. Half of the transient float will be for 30 minute tie ups and the remaining half will be for paying transient customers.

The City's crack sealing contractor, Indus, has been working over the past couple weeks on various streets. See the attached [Map](#) for specific locations. Depending on budgeting additional streets may be added.

---

### Ward 1

National Grid gas plans on installing a new plastic gas main and services on Sunset Drive in the near future.

### Ward 2

J Marchese and DPS crews continued the construction of the sidewalks, curbing, conduit and drainage on Cabot Street between Bow St and Broadway. Most of all the curbing has been installed and the first couple sections of new concrete sidewalks should be poured next week. See photo.

### Ward 3

National Grid Gas continued installing a new gas main and services on Pierce Avenue. The job is expected to last another month plus.

National Grid Gas continued to install the gas main and services on Beckford Street. The project is scheduled to be completed next week.

The J Marchese crew from Spring Street will start to replace the sidewalk panels damaged by National Grid next week.

---

### Ward 4

Due to a parts delay National Grid Gas has stopped working on the Odell/Spring/Essex/Corning Street project. Once the parts are delivered the crew should complete the project in 2-3 weeks. In the meantime the crew started working on the next project on Corning Street from Essex Street to Hale Street.

### Ward 5

The J Marchese crew should be finished the sidewalk construction on Spring Street on Monday. See photos. The final task is to reconstruct the pedestrian island across from the senior center. The crew should be finished on Colon/Spring Streets by Wednesday and will move to Beckford Street. The Engineering Department is meeting with our paving contractor next week to set up a date for grinding the road.

### Ward 6

No update at this time.

---



# Ward-by-Ward



---

Issue No. 58 | May 20th, 2023

---



J Marchese beginning  
the installation of  
curbing Spring Street.

Spring Street with all  
the curbing installed  
and the J Marchese  
crew installing forms  
for the new  
concrete sidewalks.





---

THE CITY of BEVERLY  
Engineering Department Weekly Bulletin

---



# Ward-by-Ward



---

Issue No. 58 | May 20th, 2023

---



Newly poured  
concrete sidewalks  
on Spring Street.

Newly installed  
curbing on Cabot  
Street across from  
City Hall.





---

THE CITY of BEVERLY  
Engineering Department Weekly Bulletin

---



# Ward-by-Ward



---

Issue No. 58 | May 20th, 2023

---



New sign posts and signage on the transient float at Glover's Wharf.



McCourt  
Construction  
excavating for the  
manhole installation  
on Lothrop Street.